

Work Order ID 68550

Friday, April 15, 2011 11:28:14 AM



Page 1

Item ID: D350-748-201

Accept



Setup Start



Revision ID:

Stop



Item Name: Crosstube Installation, High Aft

Start Date: 4/18/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 5/5/2011 Req'd Qty: 1.00



Customer:

Reference:

Run Start



Approvals: Process Plan: mk

Date: 11-4-15

Tooling:

Date:

Stop



QC:

Date:

SPC (Y/N):

Date:

Sequence ID/
Work Center ID

Operation
Description

Set Up/
Run Hours

Tool ID

Tool #

Plan
Code

Accept
Qty

Reject
Qty

Reject
Number

Insp.
Stamp

Draw Nbr

Revision Nbr

D350-748-241

F

100

0.00



DOCUMENT CONTROL

DC

Memo

0.00

Document Control

Photocopy bluefile & type labels per PPPD350-748-201

CHG002

8 uloc25

110

0.00



BENDING MACHINE - CROSSTUBES

CNC Bend 2

Memo

0.00

CNC Alpha 160 Bender

Bend tube as per Dwg D350-748-241 using CNC bender program D350A and Folio FT

Pho → 11-8-30

120

0.00



QC15- Crosstube Dimensional Check

QC

Memo

0.00

Quality Control

8 uloc30

(81)

Dart Aerospace Ltd

W/O: 68550		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: D350-748-201 PAR #: N/A Fault Category: Landin gear NCR: Yes ☐ No ☒ DQA: Date: 11.10.28
11-934 Resolution: use good ADIS Disposition: Cross tube use good ADIS QA: N/C Closed: Date: 11/10/31

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			
11.08.30	110	Tube bent too high. +0.350 from nominal. L.V. Pressy	CP 11.08.30 PS 042	Aft tube so no negative effect on tail ROTOR Height. Tube is even. Acceptable	N/A 11/10/31	S 11/08/31	CP 11.08.30 PS 042	S 11/10/31

NOTE: Date & initial all entries

Work Order ID 68550



Page 2

Friday, April 15, 2011 11:28:14 AM

Item ID: D350-748-201

Accept



Setup Start



Revision ID:

Stop



Item Name: Crosstube Installation, High Aft

Start Date: 4/18/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 5/5/2011 Req'd Qty: 1.00



Customer:

Reference:

Approvals: Process Plan: _____ Date: _____ Tooling: _____ Date: _____

Run Start



QC: _____ Date: _____ SPC (Y/N): _____ Date: _____

Stop



Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
--------------------------------	--------------------------	----------------------	---------	--------	--------------	---------------	---------------	------------------	----------------

125

0.00



HandFXtube

Memo

0.00

SAD

11-08-20

Hand Finishing Crosstubes

Stress relief

Heat treat crosstube as per QSI010 4.3

Temp: 375

Start time: 4h30

Finish time: 8h30

127

QC5- Inspect part completeness to step on W/O

0.00



QC

Memo

0.00

8 wlos/30

Quality Control

Dart Aerospace Ltd

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

1. The first step in the process is to identify the problem or issue that needs to be addressed. This involves gathering information and understanding the context of the problem.

2. The second step is to define the objectives and goals of the project. This involves determining what you want to achieve and how you will measure success.

3. The third step is to develop a plan of action. This involves identifying the steps that need to be taken to achieve the objectives and goals.

4. The fourth step is to implement the plan. This involves putting the plan into action and monitoring progress.

5. The fifth step is to evaluate the results. This involves assessing the outcomes of the project and determining whether the objectives and goals have been achieved.

6. The sixth step is to report on the results. This involves communicating the findings of the project to the relevant stakeholders.

7. The seventh step is to reflect on the process. This involves thinking about what worked well and what could be improved for future projects.

8. The eighth step is to share the results. This involves making the findings of the project available to others who may be interested.

9. The ninth step is to celebrate success. This involves acknowledging the achievements of the team and celebrating the completion of the project.

10. The tenth step is to learn from the experience. This involves reflecting on the project and identifying lessons learned that can be applied to future projects.

Friday, April 15, 2011 11:28:14 AM

1. The first step in the process is to identify the problem or issue that needs to be addressed. This involves gathering information and understanding the context of the problem.

2. Once the problem is identified, the next step is to define the objectives and goals of the project. This helps to clarify what needs to be achieved and provides a clear direction for the team.

3. The third step is to develop a plan or strategy to address the problem. This involves breaking down the problem into smaller, manageable tasks and determining the resources needed to complete each task.

4. The fourth step is to implement the plan. This involves putting the strategy into action and monitoring progress regularly to ensure that the project is on track.

5. The final step is to evaluate the results of the project. This involves assessing the outcomes against the objectives and goals and identifying any areas for improvement.

[illegible][illegible]**Cust Item ID:**

Abstract

Customer:

(b) (5) DPP, (b) (7)(C), (b) (7)(D)

1. The first step in the process is to identify the problem or issue that needs to be addressed. This involves gathering information and understanding the context of the problem.

2. The second step is to define the objectives and goals of the project. This involves determining what you want to achieve and how you will measure success.

3. The third step is to develop a plan of action. This involves identifying the steps that need to be taken to achieve the objectives and goals.

4. The fourth step is to implement the plan. This involves putting the plan into action and monitoring progress.

5. The fifth step is to evaluate the results. This involves assessing the outcomes of the project and determining whether the objectives and goals have been achieved.

6. The sixth step is to report on the results. This involves communicating the findings of the project to the relevant stakeholders.

7. The seventh step is to reflect on the process. This involves thinking about what worked well and what could be improved for future projects.

8. The eighth step is to share the results. This involves making the findings of the project available to others who may be interested.

9. The ninth step is to celebrate success. This involves acknowledging the achievements of the team and celebrating the successful completion of the project.

10. The tenth step is to learn from the experience. This involves reflecting on the project and identifying lessons learned that can be applied to future projects.

QC: _____ Date: _____ SPC (Y/N): _____ Date: _____

**Insp.
Stamp**

000

Crosstubes

Crosstubes

Memo

0.00

Crosstubes

1-Drill Tube as per Dwg D350-748-241 Using DT8876 Drill Jigs,
Set-up drill table as per QSI 010

2-Deburr

3-Engrave Part # and Batch # as per Dwg D350-748-241

4-Remove all marks from tube within limits of D350-748-241

5- Apply a light coat of LPS3 on the interior of tube

Batch: **m109956**

SAD

SAD

11-09-02

~~1-02-31~~

11-09-07

140

QC6- Inspect dimensions to drawing

0.00

QC

Memo

0.00

Quality Control

Delorloz

Dart Aerospace Ltd

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 68550

Page 4

Friday, April 15, 2011 11:28:14 AM

Item ID: D350-748-201

Accept



Setup Start



Revision ID:

Stop



Item Name: Crosstube Installation, High Aft

Start Date: 4/18/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 5/5/2011 Req'd Qty: 1.00



Customer:

Reference:

Run Start



Approvals: Process Plan: Date: Tooling: Date:

Stop



QC: Date: SPC (Y/N): Date:

Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
--------------------------------	--------------------------	----------------------	---------	--------	--------------	---------------	---------------	------------------	----------------

150

Outsource process-Cadplate per QSI017 4.1.9.1

0.00



Outsource3

Memo

0.00

Outsource process - Cad plate

Issue P/O: 14834

Stress relief at 375° for 5 hours

Magnetic Particle Inspect per ASTM E1444

Cadium Plate per AMS-QQ-P-416B, Class 1, Type 2

Embrittle relief at 375° for 8 hours, Chromate Treat

Possible Supplier: Southwest United Industries

Ensure Certificate of Conformity is attached

CL 11/09/06 ①

160

Receive & Inspect for Damage & Mat'l Certs

0.00



Packaging

Memo

0.00

Packaging

Ensure certificate of conformity is attached

★SEE WID CHG ATTACHED

P 11/10/11 ①
P 11/11/14 ①
H10

170

QC5- Inspect part completeness to step on W/O

0.00



QC

Memo

0.00

Quality Control

ML 11 10 17 ①

Dart Aerospace Ltd

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

W/O: 68550		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector
11.10.13	161	LOAD TUBE TO 3000 ^{lb} FOR 1 MINUTE REF D.S. EMAIL	GP	11.10.14	1	GP 11.10.14 Q51042	S ulwhe
11.10.13	162	NDT TUBE PO 15157	H	11-10-14	1	h	S ulwhe

Part No: D350-748-201 PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Chris Provencal

From: David Shepherd <dshepherd@dartaero.com>
Sent: Tuesday, April 27, 2010 3:40 PM
To: 'Mike Petsche'
Cc: 'Bill Beckett'; 'L Lacelle'; 'Chris Provencal'; 'Dan Stow'; ssheldon@dartaero.com
Subject: 350 crosstubes

Mike,

I discussed the 350 crosstube load testing with Bill a little while ago and this plan makes sense to him.

So, my recommendation to clear these crosstubes is to load the fwd crosstubes to 3500 lb and the aft crosstubes to 3000 lb in the deflection test rig and document on the work orders that this test has been completed. Hold max load for 1 minute. Per TP-D350-748-2, these loads represent the maximum load on these crosstubes at gross weight and are below the yield point of the material. I would like to request that Chris Provencal witness these tests and sign off the work orders based on his experience with Dart landing gears. My feeling is that if there is a problem with the parts, it will manifest itself during this load test. I, for one, would feel a lot more confident in testing each crosstube in this manner than relying totally on what Exova has to say. I think it would be very difficult to reach a conclusion on the whole batch on the basis of cracks in two parts from the batch.

I believe that we can accomplish this before next Friday, which also gives us time to hear what Exova has to say in case it has an impact on our decision. So far, what I have seen from Exova shows me that there are fluctuations in the heat treating but the tubes are heat treated to our specification.

For this reason, I believe we should tell DHS that it looks like we will be able to start shipping 350 crosstubes by May 7th pending a successful Engineering test of the material.

David.

Work Order ID 68550

Page 5

Friday, April 15, 2011 11:28:14 AM

Item ID: D350-748-201

Accept



Setup Start



Revision ID:

Stop



Item Name: Crosstube Installation, High Aft

Start Date: 4/18/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 5/5/2011 Req'd Qty: 1.00



Customer:

Reference:

Run Start



Approvals: Process Plan: _____ Date: _____ Tooling: _____ Date: _____

Stop



QC: _____ Date: _____ SPC (Y/N): _____ Date: _____

Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
180		0.00							
	SprayPaint								
SprayPaint	Memo	0.00							
Spray Painting	1-Prime inside crosstube as per QSI 005 4.2 2-Paint Outside of Tube as per Dart QSI 005 4.2								
190		0.00							
	QC14- Inspect Spray Paint								
QC	Memo	0.00							
Quality Control	Then, Wrap in plastic bag to protect from scratches								
200		0.00							
	Crosstubes								
Crosstubes	Memo	0.00							
Crosstubes	1-Install Ground wire Insert, then insert screw and washer 2-Install Abrasion strips as per Dwg D350-748-241 & QSI 035. 3-Install supports Using Dt8876 as per Dwg D350-748-241, Torque to 60-80 IN-LBS								

85 11 - 10 - 09

nl 11 - 10 - 20 ①

nl 11 - 10 - 21 ①

Dart Aerospace Ltd

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 68550

Page 6

Friday, April 15, 2011 11:28:14 AM

Item ID: D350-748-201

Accept



Setup Start



Revision ID:

Stop



Item Name: Crosstube Installation, High Aft

Start Date: 4/18/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 5/5/2011 Req'd Qty: 1.00



Customer:

Reference:

Run Start



Approvals: Process Plan: _____ Date: _____ Tooling: _____ Date: _____

Stop



QC: _____ Date: _____ SPC (Y/N): _____ Date: _____

Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
210 QC Quality Control	QC5- Inspect part completeness to step on W/O Memo	0.00 0.00		8.11.10/21		(40)			
220 Packaging Packaging	Pick Kit Memo	0.00 0.00					11/10/24		
230 QC Quality Control	QC4- 100% Inspect kits for completeness Memo	0.00 0.00		8.11.10/25		(40)			

Dart Aerospace Ltd

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 68550

Page 7

Friday, April 15, 2011 11:28:14 AM

Item ID: D350-748-201

Accept



Setup Start



Revision ID:

Stop



Item Name: Crosstube Installation, High Aft

Start Date: 4/18/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 5/5/2011 Req'd Qty: 1.00



Customer:

Reference:

Run Start



Approvals: Process Plan: _____ Date: _____ Tooling: _____ Date: _____

Stop



QC: _____ Date: _____ SPC (Y/N): _____ Date: _____

Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
240		0.00							
	Packaging								
Packaging	Memo	0.00							
Packaging	Identify and pack for shipping as per PPPD350-748-201								
	Location: _____								
	PPP Rev: <u>B</u>								
250		0.00							
	QC21- Final Inspection - Work Order Release								
QC	Memo	0.00							
Quality Control									

SP 11-10-25

11/10/26

UMF
11-10-25

Dart Aerospace Ltd

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

Friday, April 15, 2011 11:28:09 AM

Page 1

Work Order ID: 68550



Parent Item: D350-748-201



Parent Item Name: Crosstube Installation, High Aft

Start Date: 4/18/2011

Required Date: 5/5/2011

Start Qty: 1.00

Required Qty: 1.00

Comments: IPP Rev: A New Issue 06-07-05 JLM
 IPP Rev: B Update qty of MS21042L5 06-09-12 KJ
 IPP Rev C Combined manufacturing 08.04.02 EC verified by: DD
 IPP Rev:D 08-06-24 revD as per dwg DD verified by:EC
 IPP Rev: E 08.12.11 Step17 was step 21 KJ Verified by:EC IPP Rev:F
 10.08.04 added QSI010 4.3 DD verf:EC

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Qty per Kit	Total Qty	Qty Issued	Date Issued	Status
ALS4-1032-225		Purchased	No			200	Each	1,113.000	1	1		11.10.21	
Insert													

Location

Loc Qty

Loc Code

FP-B

40

110768

40

ST282

1073

110768

1073

AN4-41A

Purchased

No

220

Each

198.0000

8

Location

Loc Qty

Loc Code

ST360

198

115108

98

115705

50

116191

50

Bolt

Dart Aerospace Ltd

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____
 Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

Friday, April 15, 2011 11:28:09 AM

Work Order ID: 68550

Parent Item: D350-748-201

Parent Item Name: Crosstube Installation, High Aft

Start Date: 4/18/2011

Required Date: 5/5/2011

Start Qty: 1.00

Required Qty: 1.00

AN4-6A Purchased No
Bolt

220 Each 1,071.000 16 16



M118628

Location	Loc Qty	Loc Code
ST356	1071	
115936	200	
116191	71	
116400	400	
116924	400	

AN5-32A Purchased No
Bolt

220 Each 137.0000 4 4



M117872

Location	Loc Qty	Loc Code
ST340	137	
115108	27	
115589	60	
117161	50	

AN960JD10 NAS1149D0363J Purchased No
Washer

200 Each 0.0000 1 1



M118612

AN960JD416 NAS1149D0463J Purchased No
Washer

220 Each 0.0000 32 32



M118612

AN960JD516 NAS1149D0563J Purchased No
Washer

220 Each 0.0000 8 8



M118612

M118206

Dart Aerospace Ltd

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

Friday, April 15, 2011 11:28:10 AM

Work Order ID: 68550



Parent Item: D350-748-201



Parent Item Name: Crosstube Installation, High Aft

Start Date: 4/18/2011

Required Date: 5/5/2011

Start Qty: 1.00

Required Qty: 1.00

D2856-400 Manufactured No

200 f

231.0696

1.181

1.243158



11/10/21

Abraison Strip

B# 71164

Location

Loc Qty

Loc Code

ST403 216

68076 216

ST409 15.0696

63735 15.0696

1- cut as per dwg D2856

D3500-1

Manufactured No

220 Each

44.0000

4



Saddle

Location

Loc Qty

Loc Code

ST424 9

66127 9

ST424/25 20

62207 20

ST425 15

61838 15

D3501-1

Manufactured No

220 Each

67.0000

16



Bushing

Location

Loc Qty

Loc Code

ST063 67

61984 67

16 16 11/10/21

Dart Aerospace Ltd

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

Friday, April 15, 2011 11:28:10 AM

Work Order ID: 68550



Parent Item: D350-748-201



Parent Item Name: Crosstube Installation, High Aft

Start Date: 4/18/2011

Required Date: 5/5/2011

Start Qty: 1.00

Required Qty: 1.00

D3502-1
Support
Manufactured No

200 Each

31.0000 2 2



11/10/21

Location

Loc Qty

Loc Code

ST063

31

61206

12

61843

9

64004

10

D350-748-241 TRN
Crosstube Turning Detail
Manufactured No

110 Each

2.0000 1 1



Location

Loc Qty

Loc Code

LG046

2

64476

1

64890

1

MS21042L4
Nut
Purchased No

220 Each

2,582.000 24 24



DP 11-8-30
M118451

Location

Loc Qty

Loc Code

ST300

2582

116188

582

116823

2000

MS21042L5
Nut
Purchased No

220 Each

761.0000 4 4



M117441 11/10/24

Location

Loc Qty

Loc Code

ST300

761

115594

1

116105

500

116548

260

Dart Aerospace Ltd

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

Page 5

Friday, April 15, 2011 11:28:10 AM

Work Order ID: 68550



Parent Item: D350-748-201



Parent Item Name: Crosstube Installation, High Aft

Start Date: 4/18/2011

Required Date: 5/5/2011

Start Qty: 1.00

Required Qty: 1.00

MS21920-20 Purchased No

200 Each

72.0000

2

2



Clamp (per MIL-DTL-8783C)

B# 118649

Location

Loc Qty

Loc Code

LG050

72

116799

22

117279

50

MS27039-1-10 Purchased No

200 Each

67.0000

1

1



Screw

B# 118612

Location

Loc Qty

Loc Code

ST291

67

115935

67

11/10/21

Dart Aerospace Ltd

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____


Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

DART AEROSPACE LTD		Work Order:	08530
Description: Crosstube High Aft (AS350/355)		Part Number:	D350-748-201
Inspection Dwg: D350-748-241 Rev: E		Page 1 of 1	

Required Dimension	Min	Max
Height	31.22	31.48
1/2 Span	40.77	41.03
Angle	75	77
Total Span	81.54	82.06




Comments
$tw. H = 0.101$ "
Side A = 3.2% crush @ 15 passes
Side B = 3.4% crush @ 7 passes
Tube bent high, but even. Acceptable. CP 11.08.30 Q9107L

QC15 Inspection	S
Date	11/08/30

Rev	Date	Change	Revised by	Approved
A	07.02.06	New Issue	KJ/JM	
B	10.08.23	Dwg Rev updated	KJ	

DART AEROSPACE LTD		Work Order:	
Description: Crosstube High Aft (AS350/355)		Part Number:	D350-748-201
Inspection Dwg: D350-748-241 Rev: E		Page 1 of 1	

Required Dimension	Min	Max
Height	31.22	31.48
1/2 Span	40.77	41.03
Angle	75	77
Total Span	81.54	82.06



Comments
twist = 0.109°

QC15 Inspection	S 11/00/31
Date	

Rev	Date	Change	Revised by	Approved
A	07.02.06	New Issue	KJ/JM	
B	10.08.23	Dwg Rev updated	KJ	

Item	Qty -241	Part Number	Description
1	X	D350-748-241	CROSSTUBE ASSEMBLY (AS 350/355 HI AFT)
2	1	D6015-125	CROSSTUBE (OR D6018-125)
3	2	D3502-1	SUPPORT
4	2	D2856-400-710	ABRASION STRIP
5	1	AELS-1032-225	INSERT
6	1	NAS1149D0363J	WASHER (OR AN960JD10)
7	2	MS21920-20	CLAMP (PER DART SPEC. M-MS21920-20)
8	1	MS27039-1-10	SCREW

GENERAL NOTES:

- 1) MATERIAL: MANUFACTURED FROM D6015-125 OR D6018-125
FINISHED LENGTH = 122.700±0.06
- 2) FINISH: MAGNETIC PARTICLE INSPECT PER DART QSI 038 4.2
CADMIUM PLATE PER AMS-QQ-P-416B, CLASS 1, TYPE II
PRIME INSIDE AND OUTSIDE PER DART QSI 005 4.2
PAINT OUTSIDE PER DART QSI 005 4.2
- 3) TOLERANCES ARE PER DART QSI 018 UNLESS OTHERWISE NOTED.
- 4) UNITS: INCHES UNLESS OTHERWISE NOTED.
- 5) BREAK SHARP EDGES: 0.005 TO 0.010 MAX.
- 6) IDENTIFICATION: DART PART NUMBER "D350-748-241" AND BATCH NUMBER ON INSIDE OF CUFF
PER DART QSI 044 6.4 (VIBRATING STYLUS)
- 7) WEIGHT: 29.85 lbs
- 8) PART IS SYMMETRIC ABOUT CENTERLINE, EXCEPT FOR Ø0.297 HOLE.
- 9) RUN CUTTER OFF PART WHERE INDICATED. BLEND OUT ALL EDGES FROM MACHINING
LONGITUDINALLY, TRANSITION SHOULD BE SMOOTH. NOTE: ALL HOLES ARE DRILLED AFTER BENDING.
- 10) BEND PROGRESSIVELY WITH A MINIMUM OF 7 PASSES. MAXIMUM TUBE FLATTENING DUE TO BENDING IS 6% BASED ON O.D.
- 11) HEAT TREAT TO MIN. 180 KSI PER MIL-T-6736 OR AMS 2759-1C AFTER TURNING. ACCEPTABLE TO VERIFY TENSILE STRENGTH BY HARDNESS TEST PER ASTM E18 TO 40-45 HRC.
- 12) INSTALL D2856-400-710 ABRASION STRIPS WITH A GAP ON BOTTOM SIDE OF CROSSTUBE, CENTERED OPPOSITE D3502-1 SUPPORT, PER QSI 035.
- 13) EXTREME CARE MUST BE TAKEN TO PROTECT THE OUTSIDE SURFACE OF THE TUBE. THE OUTSIDE SURFACE MUST BE SMOOTH AND FREE FROM SURFACE DEFECTS SUCH AS SCRATCHES, NICKS, OR DENTS. DEFECTS UP TO 0.005" MAY BE BLENDED OUT LONGITUDINALLY. CIRCUMFERENTIAL GRIND MARKS ARE UNACCEPTABLE. WHEN DRILLING HOLES EXTREME CARE MUST BE TAKEN AND CAREFUL DEBURRING PERFORMED TO ENSURE A CLEAN HOLE WITH NO CRACKING/CHIPPING/GROOVES.
- 14) TORQUE CLAMPS 60 TO 80 IN-LB. ENSURE AT LEAST 1.5 THREADS SHOWING IN SAFETY AND THAT NUT HAS NOT BOTTOMED-OUT AFTER TORQUING.
- 15) MAX TWIST AFTER BENDING: WITH XTUBE LAYED FLAT ON SURFACE, THE DIFFERENCE BETWEEN CUFF HEIGHTS FROM THE SURFACE MAY BE NO LARGER THAN 0.25 (ZN C1-3).

#68550
RELEASED
2011-01-08

F	ADD HRC TEST OPTION (B8-1) PER PAR 09-040, ADD TWIST LIMIT (A8-1, C1-3), ADD D6015-125 OPTION (C8-1), STOCK DIM NOW MACHINED (D1-4)	CP	10.11.23
E	REVISE GENERAL NOTES; UPDATE TO CURRENT STANDARDS; RELOCATED FLAG #6 PER PAR 08-046 (ZN A8-3); ADD TOLERANCES (ZN C6-3, D2-3)	RF	09.09.30
D	MAG. PARTICLE AND CAD PLATE AS MFD.	CP	06.10.31
C	ADD CAD PLATING	CP	06.08.14
B	ADD D6018-125 & PRIME AND PAINT	CP	06.06.30
A	NEW ISSUE	CP	06.03.31
REV.	DESCRIPTION	BY	DATE
DESIGN			
DRAWN			
CHECKED			
MFG. APPR.			
APPROVED			
DE APPR.			
DATE	10.11.23		

DART AEROSPACE LTD HAWKESBURY, ONTARIO, CANADA	
DRAWING NO. D350-748-241	REV. F SHEET 1 OF 4
TITLE CROSSTUBE (AS 350/355 HI AFT)	SCALE NTS
COPYRIGHT © 2006 BY DART AEROSPACE LTD THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE LTD.	


Dart Aerospace Ltd

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____
 Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries



Dart Aerospace Ltd

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Dart Aerospace Ltd


W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries



Dart Aerospace Ltd

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____
 Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

**CERTIFICATE OF
CONFORMANCE**

**CADORATH PLATING CO. LTD.
2150 LOGAN AVENUE
WINNIPEG, MANITOBA R2J-0J1**

DATE: Sep-30-2011

CONSIGNEE TO: Dart Aerospace Ltd.
1270 Aberdeen St.
Hawksbury, ON K6A 1K7

W/O #: 107799
INVOICE #: 56968

**CONTRACT OR
PURCHASE ORDER #** 14834

DESCRIPTION:	SKID	QTY	1
P/N #	D350-748-201	S/N #	B68550

STRESS RELIEF BAKE HEAT CHART # 11-1001. MPI IAW ASTM -E-1444. CADMIUM PLATE IAW AMS-QQ-P-416 C TYPE 2 YELLOW CLASS 1. BAKE HEAT CHART # 11-1027.

CERTIFICATE: I certify that the items indicated here on have been inspected and tested and conform to all specifications and requirements detailed on the contract or purchase order.

Approved Inspector:





LIQUID PENETRANT TEST REPORT

P- 05635

CLIENT DART AEROSPACE DATE OCT-14-2011 PAGE 1 OF 1
ATTENTION LINDA/CHANTALE/IAN/MATT ACUREN JOB No. TIME AM ☒ PM ☐
ADDRESS 1270 ABERDEEN ST. POWO No. [14834]
HAWKESBURY ON WORK LOCATION
PROJECT PT-2 WET FLUORESCENT LIQUID PENETRANT ON "CROSSTUBES" ACCEPTANCE STD. REV./DATE
ITEM(S) EXAMINED SEE BELOW

JOB DESCRIPTION PROCEDURE No. LT-002 REV./DATE 2007 TECHNIQUE No. LT-002 REV./DATE 2007
PART NO. MATERIAL STEEL THICKNESS N/A
SCOPE PERFORMED A WET FLUORESCENT LIQUID PENETRANT INSPECTION ON 100% OF THE EXTERNAL SURFACE ON THE ITEMS MENTIONED BELOW

TEST DETAILS
METHOD ☒ FLUORESCENT ☐ VISIBLE ☐ WATER WASH ☐ SOLVENT REMOVABLE ☐ POST EMULSIFIED
FAMILY BRAND MAGNA FLUX BLACK LIGHT S/N 13798 OUTPUT > 1000 μ W/cm² ☐ AMBIENT < 2 fc
PENETRANT 21-67 MINIMUM DWELL TIME 10 MIN. LIGHTING EQUIP. ☐ FLASHLIGHT ☐ TROUBLELIGHT ☐ OUTPUT > 100 fc @ SURFACE
PENETRANT REMOVER H₂O MINIMUM DRY TIME > 10 MIN. OTHER
DEVELOPER SKD-59 MINIMUM DWELL TIME 10 MIN. LIGHT METER S/N CAL DUE DATE Aug/2012
DEVELOPER TYPE ☒ NON AQUEOUS ☐ AQUEOUS ☐ DRY

TEST SURFACE
SURFACE CONDITION ☐ AS GROUND ☐ AS WELDED ☐ MACHINED ☐ SHOT-BLASTED ☒ CLEAN BARE METAL
SURFACE TEMPERATURE ☐ < -4°C/ 20°F ☐ -4°C/ 20°F TO 10°C/50°F ☒ 10°C/50°F TO 52°C/125°F ☐ > 52°C/125°F

RESULTS- (☐ METRIC ☐ IMPERIAL)

CROSSTUBE W.O. ID	ITEM ID
1 68549 ✓	1 D350-748-201 HIGH AFT
2 68550 ✓	2 D350-748-201 HIGH AFT
3 68551 ✓	3 D350-748-201 HIGH AFT
4 68553 ✓	4 D350-748-201 HIGH AFT
5 72004 ✓	5 D350-748-201 HIGH AFT
6 72005 ✓	6 D350-748-201 HIGH AFT
7 73364 ✓	7 D350-748-201 HIGH AFT

NO RELEVANT INDICATION WAS DETECTED AS PER APPLICABLE STANDARDS.

11.10.17

Scope of Services

The agreement of Acuren Group Inc. to perform services extends only to those services provided for in writing. Under no circumstances shall such services extend beyond the performance of the requested services. It is expressly understood that all descriptions, comments and expressions of opinion reflect the opinions or observations of Acuren Group Inc. based on information and assumptions supplied by the owner/operator and are not intended nor can they be construed as representations or warranties. Acuren Group Inc. is not assuming any responsibilities of the owner/operator and the owner/operator retains complete responsibility for the engineering, manufacture, repair and use decisions as a result of the data or other information provided by Acuren Group Inc. In no event shall Acuren Group Inc.'s liability in respect of the services referred to herein exceed the amount paid for such services.

Standard of Care
In performing the services provided, Acuren Group Inc. uses the degree, care and skill ordinarily exercised under similar circumstances by others performing such services in the same or similar locality. No other warranty, expressed or implied, is made or intended by Acuren Group Inc.

SIGNATURES

CLIENT REPRESENTATIVE <u>IAN TITLEY</u>	DTR # <u>E44703</u>
TECHNICIAN (SIGNATURE): <u>STEVES DESROSIERS</u>	REPORT REVIEWED BY: <u></u>
NAME (PRINT): <u>STEVES DESROSIERS</u>	NAME <u></u> INITIALS <u></u>
CGSB LEVEL <u>2</u> SNT LEVEL <u>3049</u>	CGSB LEVEL <u></u> SNT LEVEL <u></u>
CGSB REG. No <u></u>	CGSB REG. No <u></u>